

Update

9 April 2019

Mark Jackson

Assistant Director

Infrastructure, Planning and Transportation














The journey

- 2013/14 econometric research and City Deal
- 2014/15 liaison with Planning Inspectorate
- 2015 progress Area Action Plan (AAP)
- 2015 SoS directs IAMP as an Nationally Significant Infrastructure Project (NSIP)
- 2016 draft Area Action Plan (AAP)
- 2017 AAP is adopted
- 2017 secure Local Growth Fund
- 2018 IAMP ONE secures planning consent
- June 2018 start on site









Centre of Excellence for Sustainable Advanced Manufacturing (CESAM)



Faltec



IAMP One – PR





BRING IN '£400M OF INVESTMENT AND 7,000 JOBS'

Gazette ■ NEWS TRANSPORT CRIME EDUCATION BUSINESS POLITICS

Work starts on huge £41million International Advanced Manufacturing Park aimed at creating 7,000 jobs



Published: 14:20 Monday 20 August 2018 Share this article **60**

SHOT EIGHT TIMES BY A

The Journal

First big company poised to join £41m business hothouse

000

Work starts on £400m International Advanced Manufacturing Park


Exturnational Advanced Manufacturing Park (IAMP) in May, and now preparatory



Work starts on major manufacturing hub



INTERNATIONAL ADVANCED MANUFACTURING



Highways England

Two major projects adjacent to IAMP

Testo's junction flyover


Downhill Lane junction improvement

• £140m investment

Critical for IAMP

Coordinated approach


PINS and DCO Examination



Securing a Development Partner







IAMP - Marketing















LGF funding agreement approved	March 2018	
EZ funding agreement approved	April 2018	
OJEU notice for IAMP ONE owners works	April 2018	
IAMP ONE planning application approved	May 2018	
IAMP ONE start on site (early phase – SNOP)	June 2018	
IAMP ONE owners works tendered	June 2018	
IAMP ONE Developers works contracts tendered	August 2018	
Development Agreement with HBDL signed	December 2018	
IAMP ONE Developers works contracts awarded	December 2018	
IAMP ONE owners works start on site*	February 2019	
IAMP TWO DCO submitted	June 2019	
IAMP ONE buildings ready for fitting out	Summer 2019	
IAMP TWO DCO / CPO process completes	Late 2020	
IAMP TWO works contracts procurement	Late 2020	
Major 40 MVA sub-station in place	Autumn 2020	
IAMP TWO start on site	Spring 2021	



Key Stakeholders



































SSTC Phase 3 Update

9 April 2019

Mark Jackson
Assistant Director
Infrastructure, Planning and Transportation

From Northern Spire to the City Centre

In preparation for construction







SSTC3 Summary


- Cost Estimate £70.8m
- LGF (DfT retained) £40.5m 57%
- SCC up to £30.3m 43%
- Site start May 2019
- Completion mid-2021




Sunderland Strategic Transport Corridor


- Phase 1 St Mary's
- Phase 2 Northern Spire
- Phase 3 from Northern Spire to the City Centre
- Phase 4 Wessington Way & the A19(T)
- Phase 5 The Port




















SSTC3 Purpose

- West-East axis strategic connection
- A19/Nissan/EZs < > City Centre/Port
- Regeneration of Deptford / Pallion
- Releases the benefits of Northern Spire



SSTC3 Objectives

Provide a Regional Strategic Route	Supply Connectivity for the City
Enable Growth at Business & EZ sites	Promote the Regeneration of sites on the South Bank of the River
Improve Access to Education & Training	Increase Journey Time Reliability
Provide East-West Access to the City Centre	Deliver Planning objectives (UDP 2007 et seq.)
Increase Network Capacity for Public Transport	Provide Facility for Non-Motorised Users
Minimise impact on the Urban & Natural Environment	Reduce Carbon Emissions
Improve Road Safety on the network	Realise the benefits of the NWC
Improve Resilience for Crossing the River	Minimise the time operating the NWC by its temporary network connection



SSTC3 Progress so far

Cabinet Approval to proceed with preparation	September 2014
Public Consultation on Concept Design	May 2016
Layout Approval at Cabinet	November 2016
Planning Consent	October 2017
Public Inquiry	September 2018
Compulsory Purchase and Side Road Orders confirmed	December 2018
Final Business Case Approval	March 2019
Contractor Appointed	April 2019



SSTC3 Future Programme

Phase 1 GVD complete	May 19
Construction Start	May 2019
Access to Tarmac Site	September 19
Open to Traffic	June 2021



SSTC3 Funding

Cost Estimate		£70.8m
of which spent to date	£12.5m	
DfT/LEP LGF funding	£40.5m	57%
SCC Capital funding	£24.7m	35%
SCC LTP contribution	£ 5.6m	8%
Funding Total	£70.8m	100%



SSTC3 Cost Estimate			March 2019
Construction	35,836	Incl. Prelims, OH &P	
Land	9,912		
Statutory Utilities	5,947		
Main Consultant	6,966	Incl PI & Site supervision	
Other	2,473		
Post-opening	232		
Risk	6,900	P50 from QRA	
Inflation	1,479	at 2.6%	
Contingency	1,055		
Total	70,800		
			Sunde City Cour

Major Regeneration Sites

Development site	Size	Description
Former Groves Cranes site (O&H)	33.3 hectares	 outline planning application submitted on 18 December 2017 700 dwellings, mixed use local centre (A1-A5, B1 (retail, food and office uses)), primary school and community playing fields, associated open space and landscape.
Former Corning site Deptford Terrace (Cowies)	6 hectares	 Outline planning application for mixed use received 2011 Members considered application 2013.
Former Vaux Site	5.5 hectares	 Phase 1 - The Beam is a 59,000 sq.ft. office accommodation due to open May 2019. Phase 2 - Public Sector Hub - 150,000 sq.ft. office accommodation granted planning application April 2019.

SSTC Summary

- Northern Spire open
- Phase 3 Orders confirmed, Business Case Approved and Contractor appointed
- Phase 3 due to commence on site May 2019, open mid-2021
- Phases 4 & 5 subject of future funding opportunities





